2008 Transportation Bond
Referendum Projects Underway

April 2013

PROJECT	**Mountain View Road Safety Improvements**
Description	Safety improvements on Mountain View Road between Joshua Road and Rose Hill Farm Road.
Budget Amount	$7,550,000
Projected Completion Date	June 2014
Recent Activity	After all properties have closed staff will notify the utility companies to begin relocation efforts. Bid documents have been submitted to VDOT for review. A groundbreaking is scheduled for May 22, 2013.
PROJECT	**Brooke Road Safety Improvements Design**
Description	Design of safety improvements on Brooke Road between Eskimo Hill Road and Stagecoach Road.
Budget Amount	$6,500,000
Completion Date of Design Phase	April 2013
Projected Completion Date	June 2015
Recent Activity	Meetings were held with VDOT, N VA Conservation Trust and DEQ about reducing the impacts on wetlands and property. Staff met with VDOT regarding the walls and ditches along the project. The consultant has proposed solutions. VDOT is in agreement with the suggested changes. Officials discussed curb & gutter sections along properties which may have significant impacts in order to reduce the severity of the impacts.
PROJECT	**Poplar Road Safety Improvements Design Phase 2**
Description	Design of safety improvements on Poplar Road north between Truslow Road and Kellogg Mill Road.
Budget Amount	$2,100,000
Completion Date of ROW Phase	September 2013
Projected Completion Date	June 2015
Recent Activity	Utility plans have been submitted to Verizon. Staff has contacted Verizon; they expect to verify easements this month.
PROJECT	**Poplar Road & Mountain View Road Intersection Safety Improvements Design Phase 3**
Description	Design of safety improvements on Poplar Road at the intersection of Mountain View Road and south of the intersection of Poplar Road.
Budget Amount	$1,500,000
Completion Date of Design Phase	December 2013
Projected Completion Date	June 2015
Recent Activity	Staff is working with a property owner to identify options for relocating a stormwater management pond to accommodate the owner. The consultant is working on plan revisions for submittal to VDOT.